



# Renovation Progress

Oct. 15 - 21, 2011



**Oct. 15 - Sisters take an unofficial tour of the first week's progress**



Oct. 15  
3<sup>rd</sup> Otilia  
progress





Oct. 17  
Passageway  
demolition





**Oct. 17 - View from Sisters' Dining Room; readying equipment to measure Ottilia Hall windows**



**Oct. 17 - Demolition continues on 3<sup>rd</sup> Otilia with plumes of plaster dust and flying particles; Cutting segments of cement floor in auditorium for drain pipes**





**Oct. 17 - Gravel  
arrives for  
construction  
entrance**





**Oct 18 - Measuring  
Ottilia Hall window  
frames for new storm  
windows; breaking up  
and tearing out of  
cement walk walkway  
along auditorium/chapel  
wall; cleaning up  
cement slush from  
sawing process**





**Oct. 19 - Passageway debris removal; construction update meeting; steps leading to the back of the stage in the auditorium; Sisters watch the process unfold through windows and peep holes**





**Oct 19 - Auditorium work continues for new bathrooms at Sisters' Dining Room entrance; placing stakes for the new kitchen and Retreat Center Dining area**





**Oct. 20 - Digging trenches and dismantling stage apron; remnants of the stage and stairs await removal; back steps to the stage are gone**





**Oct. 20 - Sawing away final portion of passageway floor at the Sisters' Dining Room; plumbing and electrical supplies arrive.**



**Oct. 20 - Steam pipes and radiators on 1<sup>st</sup> Otilia awaiting removal**





**Oct. 21 - In goes the plumbing**



**Oct. 21 – Exterior stairs to Ottilia basement have been removed and the north stairs of Ottilia porch for construction of the new elevator shaft**



**Oct. 21 –Water main to kitchen and retreat center punctured and repaired (no one knew that it ran underneath the passageway foundation)**

